Original / Duplicate / Triplicate

CONTRACT CERTIFICATE

(For Other Works)

No 3rd & part bill Date .....20.....

Division Yelahanka. Sub Division Yelahanka.

Bill Received No ..... Dated ..... Cash Book Voucher No ..... dated .....

Scheduled Docket No .....

Name of Work: Development and Improvements of roads and drains in ward no-01 of Yelahanka Sub Division.

Job Code No: 001-17-000041 **Est. cost: 1200.00 lakhs**

Name of Contractor and Full Address : Sri Lokesh. R, Bangalore.

Work Order No: **EE(YNK.D)E-PMT-3/W.O/000110/2017-18, Dated : 14-02-2018.**

Certified that the measurements were taken by me on ..... and recorded in pages .....
of measurement Book No ..... and that the work is satisfactorily executed

Contractor

Officer-in-charge of work

Certified that the measurements were taken by me on 24/04/18 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon A normal agreement signed and executed by the contractor is recorded in the office.

Asst. Executive Engineer
Yelahanka Sub. Division
Sub Division Officer
(BBMP Yhk. Zn)
Yelahanka, Bangalore

If Memorandum of Payment

1) Total value of work done or supplies made as per account within
2) Deduct amount to be held in reserve being ..... percent Rs .....
3) Deduct amount to be held in Balance
4) Deduct Payment
   a) Amount of previous payment as in the Office Cash Book Voucher No ..... Dated ..... S.D No .....
   Amount adjusted towards cash advance recovery of
   b) Payments cost store or other materials supplied
   Now made recovery of amount creditable to this/other work
   Amount paid on this bill Cheque/Cash
5) Balance being unpaid value of work done held in reserve
6) Deduct cash advance made on the office Cash Book Voucher No .....
   date ..... less adjustments
7) Net amount due to or from contractor

Unadjusted items

8) Advance to contractor for materials brought to site (as detailed) within value of Governme
   materials supplied

Contractor's Signature

Received Rs ..... (in words)
By Cash and by adjustment of Payment as per memorandum.

Witnesses :

(For use in the Office)

1

2

Dated ..... Signature of Contractor

Paid by me by cheque No ..... Dated .....

Cash Rs ..... Dated .....

Initials of Officer Making Payment

Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Name Of Work : Development and Improvements of roads and drains in Ward no-01 of Yelahanka Sub Division.

ABSTRACT - R.A Bill No. 03

Sl No	Description of Work	Unit	As per Approved Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
1	Removing & Refixing Stone Slabs of drains and Pointing in C.M(1:3).	Sqm	7152.68	86.20	616561.02	4096.17	353089.85	412.20	86.20	35531.64	4508.37	388621.49
2	Providing granite slabs of selected quality roughly dressed and fixedin cement mortar (1:6) including fixing curing etc., complete. 7.5cm thick	Sqm	870.00	712.28	619683.60	86.02	61270.326		712.28	0.00	86.02	61270.33
3	KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 1.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications. MORTH / Chapter 3	Cum	10336.78	93.00	961320.54	9024.28	839258.02	107.35	93.00	9983.55	9131.63	849241.57
4	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix1:3:6with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregtes @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted,in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications.Specification No. KBS 4.1, 4.2	Cum	898.90	5723.17	5144557.51	896.888	5133043.9		5723.17	0.00	896.89	5133043.93

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Sl No	Description of Work	Unit	As per Approved Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
5	Providing and laying Plain /reinforced cement concrete for side drains wall and bottom thickness 15cm using M20 nominal mix concrete with OPC cement at 300kg with 20mm and down size granite metal coarse aggregate at 0.69 cum and fine aggregate at 0.43 cum machine mixed well compacted for walls at bottom including centring shuttering cost of materials HOM of machineries curing etc.completeexcluding cost of steel as per MORTH specification No.1500,1700,2200	Cum	2382.20	11804.75	28121275.45	1692.56	19980268		11804.75	0.00	1692.56	19980267.78
6	KSRB 4.9.2 : Providing T .M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 for TMT Bars Fe500	Tn	142.93	68740.46	9825073.95	104.478	7181869.7		68740.46	0.00	104.48	7181869.70
7	Providing precast slab of 100 mm thick including cost of all materials, labour, curing,transportation,loading ,unloading,etc.,complete as per the direction of engineer in charge-	Sqm	7096.88	1879.99	13342063.43	5222.23	9817735.5	88.11	1879.99	165645.92	5310.34	9983381.40

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Sl No	Description of Work	Unit	As per Approved Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
8	Providing precast slab of 250 mm thick including cost of all materials, labour, curing,transportation,loading ,unloading,etc.,complete as per the direction of engineer in charge-	Sqm	573.84	5055.75	2901191.58	41.4	209308.05		5055.75	0.00	41.40	209308.05
9	KSRRB M300-14. Excavation for roadwork in all type of soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to the embankment location to a lead of 1.00 km and complete as per specifications. MORTH Specification No.301	Cum	14325.41	52.17	747356.64	10643.8	555286.94	2625.55	52.17	136974.89	13269.35	692261.83
10	KSRRB M400-6.1. Construction of granular sub-base by providing close graded material, crushed stone aggregates of granite/trap/basalt material, mixing in a mechaical mix plant at OMC, carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per specifications. A. Plant Mix Method.Close graded granular sub-base material as per 400-1 For Grading- II Material	Cum	4989.99	1781.83	8891313.88	3991.42	7112039.5	984.58	1781.83	1754355.74	4976.01	8866395.21

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Sl No	Description of Work	Unit	As per Approved Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
11	KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite/trap/basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406	Cum	7382.87	1891.85	13967282.61	5987.14	11326764	1395.73	1891.85	2640518.66	7382.87	13967282.61
12	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WBM,WMM ,including clearing of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per Specifications. MORTH	Sqm	33778.09	29.49	996115.87	28311.9	834916.9	5466.22	29.49	161198.98	33778.09	996115.87
13	KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH / Chapter 5	Sqm	41371.32	3.40	140662.49	0	0	8148.72	3.40	27705.65	8148.72	27705.65

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Sl No	Description of Work	Unit	As per Approved Shedule -B			Measurement		Present Measurement				
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
14	KSRRB 500-7. Providing and applying tack coat using 80/100 grade Bitumen (VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm , heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH/Chapter 5	Sqm	72696.17	12.48	907248.20	28312.5	353339.41	9492.22	12.48	118462.97	37804.68	471802.38
15	KSRRB M500- 17. Providing, laying dense graded bituminous macadam using 40/60 TPH capacity H.M.P with Mechanical paver Gr-II(50mm to 75mm), crushed aggregates of specified grading premixed with 4.5% VG 30 grade bituminous binder and filler, transporting the hot mix to work site , laying to the required grade,level and alignment, rolling with wheeled , vibratory and tandeem rollers to achieve the desired compaction as per MORTH Table-500-10 including all leads and lift cost of all materials, labour, HOM of machineries complete as per specifications MORTH Specification No.507	Cum	1854.39	6724.67	12470160.80	1415.59	9519397.5	438.80	6724.67	2950763.34	1854.39	12470160.80

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Sl No	Description of Work	Unit	As per Approved Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
16	KSRRB M500- 19. Providing, laying bituminousConcrete using 40/60 TPH capacity H.M.P with Mechanical paver Gr-II(30mm to 45mm), crushed aggregates of specified grading premixed with 5.4% VG 30 grade bituminous binder and filler , transporting the hot mix to work site , laying to the required grade,level and alignment, rolling with wheeled , vibratory and tandeem rollers to achieve the desired compaction as per MORTH Table-500.9 including all leads and lift cost of all materials, labour, HOM of machineries complete as per specifications MORTH	Cum	2339.15	7194.66	16829388.94	849.374	6110954.1	327.81	7194.66	2358499.84	1177.19	8469453.93
17	KSRRB M600-1. Construction of dry lean cement concrete mix CC 1:5:10 with OPC cement @160Kgs, with 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @ 0.58cum Sub- base over a prepared sub-grade with (coarse and fine aggregate conforming to IS: 383,) aggregate cement ratio not to exceed 15:1,aggregate gradation after blending to be as per Table 600-1, cement content not to be less than 160 kg/ cum, optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver with electronic sensor, compacting with 8-10 tonnes vibratory roller, finishing and curing complete as per	Cum	238.45	4265.73	1017163.32	0	0		4265.73	0.00	0.00	0.00

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Sl No	Description of Work	Unit	As per Approved Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
19	Lead for disposal of earth shall be payable at Carriage rates (Lead & Lift) by mechanical means including loading and unloading up to 4kms.	Cum	24662.18	86.46	2132292.08	19668.1	1700502	2732.90	86.46	236286.45	22400.98	1936788.45
20	KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803	Sqm	3576.08	580.71	2076665.42	0	0		580.71	0.00	0.00	0.00

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Sl No	Description of Work	Unit	As per Approved Shedule -B			Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
21	KSRRB M800-35. Supply and installtion of moulded Shank Raised Pavement Markers made of polycarbonate and ABS (Acrylonitrile Butadiene Styrene) moulded body and reflective panels with micro prismatic lens capable of providing total internal reflection of the light entering the lens face and shall support a load of 16000 kg tested in accordance to Specifications of Category A of MORTH Circular No RW/NH/33023/10-97 - DO III Dt	No	300.00	384.49	115347.00	0	0		384.49	0.00	0.00	0.00
	Total				**124822000**		**81089043**			**10595928**		**91684971**

CERTIFICATE

1 Certified that the work is done satisfactorily.

2 There is no departmental materials issued to the contractor

3 All the debris have been cleared from the work spots by agency

Contractor

Assistant Engineer

Newzen Consultants Bangalore

Asst. Executive Engineer,

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore